

RFI



Project Name: Meydenbauer Center: Center Hall Remodel

Project Number: \_\_\_\_\_

RFI #: 01

Date Created: 01/13/26

Date Required: 01/20/26

To: Marpac Construction

From: Pro-Comm

Subject Existing Fire Alarm System Discipline Fire Alarm 284600 Subcontractor Pro-Comm

Drawing Reference: ED101-E101

Specification Section Reference: 284600

Sketch Reference: \_\_\_\_\_

Question

Please identify the make, model number, and location of the existing fire panel.

Suggestion

Answer

The fire alarm panel is manufactured by Edwards Scientific and the model is an EST 4. It is located on the first floor to the right (west) of the main passenger elevators around corner in the nook.

Signature Sara Waltemire Date 1/22/2026

CC

Company

Contact

E-mail

Notes

<input type="checkbox"/>				
<input type="checkbox"/>				
<input type="checkbox"/>				
<input type="checkbox"/>				
<input type="checkbox"/>				




## Meydenbauer Center Hall Remodel - Precon RFI Log

RFI #	Description:	Submission Date:	Question:	Answer:	Response By:	Response Date:
1	General	1/21/2026	Please provide a Due Date for RFI's	Per Division 0 - At the Owner's discretion, questions received less than five (5) calendar days before the bid submission deadline may not be answered. Per Division 1- Requests for approval of equals or substitutions must be made in writing and received by the Architect at least ten (10) working days prior to scheduled time for receipt of bids	Sara Waltemire	1/26/2026
2	General	1/21/2026	Sheet A101 seems to be incorrect. Please advise what scale to use or if it is ok to scale the drawings ourselves.	You are correct. See addendum 2026-01.03 for the corrected drawing.	Sara Waltemire	1/26/2026
3	Drapery	1/21/2026	Would it be possible to find out what contractor did the Drapery?	We do not have record of the original manufacturer of the drapery; however, a commercial dry-cleaning operation should be able to handle the cleaning of the material.	Sara Waltemire	1/26/2026
4	Operable Partitions	1/23/2026	Is there a record from the last time the operable partitions were recovered indicating whether the previous vinyl covering was removed or if the new vinyl was installed over the existing material? This will help with pricing the removal of the current vinyl.	The last time they were recovered, the previous covering was removed.	Sara Waltemire	1/26/2026
5	Existing Fire Sprinkler	1/23/2026	Please provide the contractor that installed the existing Fire Sprinklers in the space.	Fishbach & More in Bremerton installed a Simplex system	Sara Waltemire	1/26/2026
6	Existing Fire Alarm	1/23/2026	Please provide the contractor the installed the existing Fire Alarm in the space	Performance Systems Integration	Sara Waltemire	1/26/2026
7	Existing Fire Alarm System	1/23/2026	Please identify the existing Fire Alarm Control Panel Make & Model Number.	Edwards Scientific EST4	Sara Waltemire	1/26/2026

8	Scope Related to Alternate No.3	1/23/2026	Please clarify the scope intended for Alternate No. 3 - Acoustic Stretch Fabric Wall System (AWFW)	Remove all existing fabric, track and core. Provide new fabric, track and core at all areas of ASFW. This alternate is included as a contingency in the event that the existing track and core cannot be readily modified to accommodate the new design. Meydenbauer and the design team's preference is to reuse what is existing. If field modifications are determined to be impractical due to constructability constraints or the limited on-site construction window, this alternate would allow for new panels to be fabricated off-site to the required dimensions in advance of construction. Cost information for this alternate is requested to evaluate this option should it become necessary.	Sara Waltemire	1/26/2026
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						

21						
22						
23						
24						
25						
26						